



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)

Contract No. : DE/2022/14

Site Safety and Health Inspection Report

Type of inspection: ☐ Weekly ☐ Daily ☐ Ad hoc	
Location:	Task Order No.:
Date:	Time:

A: Adequate /Satisfactory B: Need Improvement
C: Needs immediate action N/A: Not applicable or no activity at time of inspection

A. General Site Management	A	B	C	N/A
1. Housekeeping				
2. Site tidiness				
3. Passageways safety				
4. Adequate and clear evacuation route				
5. Safety bulletin board and notices shown at site area				
6. Dust control				
7. Noise control				
8. Provision of adequate lighting and ventilation conditions				
9. Firefighting equipment				
10. Chemical/ hazardous substances control				
11. Safe storage of materials				
12. Proper waste management				
13. Floor openings, holes or edges are securely fenced or covered				

B. Personal Protective Equipment	A	B	C	N/A
1. Workers use suitable Personal Protective Equipment				
2. Protective equipment is adequate and in good condition				
3. Safety helmet with chinstrap				
4. Ear protector				
5. Eye goggles				
6. Face mask				
7. Gloves				
8. Safety harness				
9. Safety shoes				

C. i) Work Above Ground (Ladder platform and Hop-up platform)	A	B	C	N/A
1. Structure and condition (include the platform and stairstep)				
2. Extension and locking of the stabilisers or outriggers				
3. Adequate of railing and toe-board				
4. Free from exposed live metal parts or potentially exposed live conductors				
5. Erected on firm, even and level ground				
6. Insulating working platform is used for electrical works				



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)

Contract No. : DE/2022/14

C. ii) Work Above Ground (Mobile Working platform)	A	B	C	N/A
1. Erected on firm, even and level ground				
2. Keep free from waste and miscellaneous materials				
3. Adequate of railing and toe-board				
4. Ensure that all the castors are firmly locked in position				
5. Free from exposed live metal parts or potentially exposed live conductors				
6. Suitable access and egress (e.g.: straight or inclined ladders with suitable hand grips)				
7. Suitable height of platform to prevent work overstretch the body				
8. Beware of overhead room and check for any obstruction				
9. Suitable and sufficient PPE and anti-falling measurement while the platform is over 2m				

C. iii) Work Above Ground (Bamboo and metal scaffolds)	A	B	C	N/A
1. Structure and condition (include the platform and stairstep)				
2. Inspected by CP and certified with Form 5 within 14 days				
3. Suitable access and egress (e.g. straight or inclined ladders with suitable hand grips)				
4. Suitable working platform for workers				
5. Suitable and adequate quantities of planks on working platform				
6. Proper overlay or screen nets				
7. Adequate railing and toe-board				
8. Suitable and sufficient PPE and anti-falling measures (e.g. full body harness or safety net)				
9. Sufficient Independent safety lifeline and fall arrest system				
10. Stabilize scaffold with rakers or other suitable means				

D. Lifting Appliances and Lifting Gears	A	B	C	N/A
1. Valid certificate, inspection report and from available				
2. Proper colour system				
3. Safe use of crane, chain block, chain, sling etc.				
4. Proper types of LALG and lifting zone with correct operation				
5. Sufficient Fencing and Warning sign on danger zone (lifting path and under lifting object)				
6. Extension and locking of the stabilisers or outriggers				
7. Daily Inspection by CP				
8. Suitable anchor point				
9. Suitable container for loose lifting object				



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)

Contract No. : DE/2022/14

10. Firm, solid and tight package of lifting object				
11. Signaler and communication equipment				
12. Clear line of sight for operators				
13. Proper use of lifting tagline to stabilize lifting objects while maintain safe distance				
14. Well-trained rigger responsible for loading and unloading the load from the crane (e.g. "Silver Card Course A12 Construction Materials Rigger")				

E. Electricity	A	B	C	N/A
1. MCB installed in connection with the main switch and all sockets installed with RCD.				
2. Effective measurement to protect power hand-held tools by moisture and impact				
3. No damage on all machinery, wire and cable and free from electromagnetic interference				
4. All the machinery are connected with standard plug and wire without any damage				
5. One socket with one plug				
6. Use waterproof plug and wire in outdoor or humid environment				
7. Proper and tight connection of plug cable to prevent loosening and accidental disconnection of earth wire				
8. Bind and hang up long wire to prevent tripping hazards				
9. All underground cables are marked and recorded				
10. Isolation, discharge and earthing before starting work				
11. Apply double lock system and lock-out-tag-out procedure with contact information of PIC indicated on warning sign				
12. Implement permit-to-work (PTW) system for electrical work				
13. Prove dead before working on or near exposed live conductors with voltage indicator/ meter				
14. Appoint Registered Electrical Workers (REW) in appropriate grade to carry out electrical work				
15. Responsible Assessor evaluated electrical safety on carrying out LIVE work and all suggested control measures are adopted				
16. No flammable materials nearby when carrying out electrical work, in particular arc welding				



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)

Contract No. : DE/2022/14

F. Plant, Equipment and Machinery	A	B	C	N/A
1. Valid certificate, inspection report and from are available				
2. Right plant, equipment and machinery are used for the task				
3. Ensure all dangerous parts of the machinery are effectively guarded with warning notices				
4. Guards are secured and in good working condition				
5. Shut off all power supply while maintaining the machinery				
6. Ensure all machinery are in good condition				
7. Well-trained and competent operator				
8. Pressure regulator and pressure gauges function normally				
9. All pipes and fittings are inspected and well installed before pressurizing of pipe				

G. Confined Spaces	A	B	C	N/A
1. Perform pre-work and regular inspection against the items in "Checklist for Confined Space Operation"				
➤ Risk Assessment				
➤ Permit-to-work Certificate				
➤ Contractor's Personnel				
➤ Site Setup				
➤ Safety Equipment				
➤ Emergency Equipment				
➤ Personal Protective Equipment				
➤ Additional Safety Measures				
➤ On Completion of Works				
2. Implement permit-to-work (PTW) system for confined work				
3. Continuous gas detection on site				
4. Isolate and securely lock all unnecessary source of energy (e.g. electricity, machinery, pneumatics and hydraulic devices) with warning/ caution notices fixed				
5. Force ventilation to provide fresh air to workers				
6. Set up safety monitoring system using artificial intelligence with surveillance of working conditions real-time viewable by stand-by person				



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)

Contract No. : DE/2022/14

H. Abrasive Wheels	A	B	C	N/A
1. No defect of abrasive wheels				
2. All guards in place before use				
3. Display “the use of abrasive wheels” warning notice				
4. All mountings be conducted by the appointed competent persons				
5. No wheel on a machine the speed of which exceeds the maximum permissible speed of the wheel				
6. Do not use cotton gloves				

I. Arc Welding	A	B	C	N/A
1. Earth for Arc welding machine				
2. Live Part Enclosure				
3. No-load Voltage Reducing Device				
4. Welding cable and return				
5. Flammable substance adjacent to the welding area				
6. Ventilation				
7. Fire Precaution				
8. Proper Eye and body protector				
9. Implement permit-to-work (PTW) system for hot work				
10. Adequate warning signs to warn of electrical hazards				

J. Flame Welding/ Cutting	A	B	C	N/A
1. Flashback Arrestor				
2. Cylinder in Up-right position				
3. Flammable substance adjacent to the welding area				
4. Ventilation				
5. Fire Precaution				
6. Implement permit-to-work (PTW) system for hot work				
7. Flammable gas cylinders shall keep on a hard standing at a safe place in the open air with no direct sunlight				
8. Flashback arrestors in each set of cylinders for gas welding installed				
9. Adequate warning signs to warn the containers / cylinders which holding dangerous substances				
10. Pressure regulator and pressure gauges function normally				



Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026)


Contract No. : DE/2022/14

K. Pressurized Cylinder and Pipework	A	B	C	N/A
1. No fluid remains in vessels or pipes before the maintenance work started				
2. The pressure in vessels or pipes remains in atmospheric pressure during the maintenance work				
3. Adequate warning signs and fence off the exhaust ducting when water or air releasing from vessels or pipes.				
4. No workers stay near the vessels and pipes during re-pressurizing				

L. Work Near or Over Water	A	B	C	N/A
1. Provide lifejackets/ buoyancy aids and ensure workers always wearing them correctly to avoid risk of falling into water				
2. Lifejackets/ buoyancy aids inspected and checked periodically by a competent person				
3. Suitable working platforms with suitable guard-rails and toe boards				
4. Safe means of access and egress				
5. Sufficient rescue equipment				
6. Adequate warning signs to warn of deep water and risk of drowning				

M. Manual Handling	A	B	C	N/A
1. Risk assessment of Manual handling operations conducted by a competent person				
2. Posture of workers				
3. PPE for worker to avoid sharp, hot, or otherwise harmful				
4. Floor, light or other environmental risk				
5. Training for manual handling				

N. Housekeeping and Access	A	B	C	N/A
1. Material Stacking				
2. Tripping Hazard				
3. Protrusive Object				
4. Cleanliness & Tidiness				
5. Access & Egress				
6. Collection/Disposal of Construction Waste				



P. Heat Stress Management	A	B	C	N/A
1. Risk assessment				
2. Supply cool drinking Water				
3. Reduce heat absorption				
4. Increase heat dissipation				
5. Reduce physical exertion				
6. Proper working method and arrangement				
7. Arrange rest time and place				

Signature :

	Project Name : TERM CONTRACT FOR INSPECTION, REPAIR, OVERHAUL AND TESTING OF ELECTRICAL AND MECHANICAL INSTALLATIONS AT VARIOUS SEWAGE TREATMENT WORKS AND PUMPING STATIONS IN NEW TERRITORIES WEST AND NEW TERRITORIES NORTH (2023-2026) Contract No. : DE/2022/14
--	--

Photo Record

[photo of site conditions requiring follow-up]	Photo No. :	(e.g. 001)
	Location :	
	Description :	
[site photo after completion of follow-up actions]	Photo No. :	(e.g. 001-F1)
	Follow-up action(s) taken :	
	Reported by :	
	Completion Date :	

[photo of site conditions requiring follow-up]	Photo No. :	(e.g. 002)
	Location :	
	Description :	
[site photo after completion of follow-up actions]	Photo No. :	(e.g. 002-F1)
	Follow-up action(s) taken :	
	Reported by :	
	Completion Date :	